



la marzocco

handmade in florence

Preventative Maintenance Checklist

Linea PB 6 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____ _____	
Machine Model: _____	Serial Number: _____

All Models

- Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below
- Clean and Backflush Machine
- Replace Group Gaskets 8 mm (H.3.001) or (H.3.007) 9 mm (H.3.002)
- Replace Diffuser Screens (F.3.040)
- Clean Auto-Fill Probe (LA052)
- Inspect Drain System
- Test Steam Boiler Vacuum Breaker (L193) Operational Replaced
- Rebuild Steam Valves (B.1.001.02.K2)
- Test Shot Volumes
- Test Flow Meter Resistance (2.2 k Ω \pm 10%) Group 1: _____ k Ω Group 2: _____ k Ω Group 3: _____ k Ω Group 4: _____ k Ω
- Test Flow Rate (milliliters in 30 seconds) Group 1: _____ ml Group 2: _____ ml Group 3: _____ ml Group 4: _____ ml
- Verify Coffee Boiler Set Point Temperature: _____ F/C
- Check Brew Pressure Observed on Gauge: _____ bar
- Test All Switches for Proper Operation Operational Replaced Parts: _____

If ABR Model

- Confirm Scale Accuracy Using 100 g Weight. If Out of Specification, Calibrate Scale
- Confirm Weight Uniformity of Portafilters Group 1: _____ g Group 2: _____ g Group 3: _____ g Group 4: _____ g

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (\approx 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					